

	Case Name: School Classroom Construction Project Owner: Eder Omar Vilca Carrillo	Sector	Construction
	OR-AS Operations Research - Applications and Solutions www.or-as.be info@or-as.be	Baseline Schedule	Schedule with resources Schedule with costs
		Risk Analysis	Random simulation One of nine std. scenarios
			User defined distributions
Processed by	Amin Azimi	Project Control	Automatic tracking
Date	2025		Tracking based on user input
File Name	C2025-03		

1. Project description

Project authenticity

The construction of new classroom facilities at Educational Institution No. 86260 to improve learning infrastructure.

The project consists of activity and cost data that were obtained directly from the actual project owner.

2. Project properties

2.1. Baseline Schedule

General		Network topology	
# Activities	148	Serial/Parallel (SP)	59%
Planned Duration (PD)	128 days	Activity Distribution (AD)	59%
Budget At Completion (BAC)	185,716.16€	Length of Arcs (LA)	0%
Renewable Resources	7 Types	Topological Float (TF)	28%
Consumable Resources	0 Types		

* standard eight-hour working days

2.2. Risk Analysis

Random simulation by ProTrack was performed using the default symmetric triangular risk distribution profiles.

	Cost sensitivity		
	avg [%]	std dev [%]	skew [-]
CRI-r	7.72	9.83	11.39
CRI-rho	9.10	11.90	10.07
CRI-tau	13.45	16.52	9.15

	Resource sensitivity		
	avg [%]	std dev [%]	skew [-]
CRI-r	16.06	7.28	12.40
CRI-rho	16.06	7.28	12.40
CRI-tau	16.06	7.28	12.40

	Time sensitivity		
	avg [%]	std dev [%]	skew [-]
CI	31.35	24.30	-0.43
SI	36.88	22.41	-0.39
SSI	2.31	10.76	11.87
CRI-r	8.50	8.82	11.37
CRI-rho	9.00	8.86	11.11
CRI-tau	10.80	8.12	9.77

2.3. Project Control

2.3.1. Simulated forecasting accuracy

The accuracy of time and cost forecasting methods has been evaluated based on Monte Carlo simulation runs using the risk profiles described in section “2.2. Risk Analysis”. Based on these risk profiles, the Mean Absolute Percentage Error (MAPE) and Mean Percentage Error (MPE) has been calculated to evaluate the expected accuracy of the time and cost predictions, EAC(t) and EAC, respectively.

Simulated EAC(t) accuracy		
method - PF	MAPE [%]	MPE [%]
PV - 1	12.71	-7.65
PV - SPI	9.59	8.26
PV - SCI	11.75	9.13
ED - 1	12.60	-7.11
ED - SPI	9.59	8.26
ED - SCI	10.46	8.74
ES - 1	11.76	-8.22
ES - SPI(t)	11.61	9.93
ES - SCI(t)	12.34	10.37

Simulated EAC accuracy		
method (PF)	MAPE [%]	MPE [%]
1	1.90	0.65
CPI	1.76	1.46
SPI	13.10	13.10
SPI(t)	14.99	14.99
SCI	13.48	13.48
SCI(t)	15.34	15.34
0.8 CPI + 0.2 SPI	4.47	4.47
0.8 CPI + 0.2 SPI(t)	5.28	5.28

According to the MAPE values¹ the best performance for time forecasting can be expected from the unweighted Earned Schedule method. For cost forecasting the unweighted and CPI-weighted methods should yield the best results.

2.3.2. Tracking description

Tracking authenticity

Manual tracking was performed over 1 tracking periods. The Real Duration and Real Cost mentioned in section “2.3.3. Earned Value Management” are based on manual user input.

The tracking information obtained from the project owner and introduced in ProTrack includes actual activity start dates, durations and costs.

¹ The MAPE gives the best indication for the forecast accuracy (the lower the MAPE, the more accurate the method) since all deviations from the targeted real duration (real cost) are cumulated, whereas for the MPE underestimates can be compensated by overestimates and vice versa, possibly leading to an overly positive evaluation of a certain method. However, the MPE can provide useful information about the nature of the deviations, i.e. does the method rather underestimate or overestimate the real duration (real cost)?

2.3.3. Earned Value Management

2.3.3.1. Performance metrics

	CV [€]	SV [€]	SV(t) [d]	CPI [-]	SPI [-]	SPI(t) [-]	p-factor [-]
avg	-1951.84	2011.83	-28.5	0.98	0.98	0.95	0.98
std dev	180.97	51692.30	232.26	0.02	0.43	0.30	0.03
final	-1856.23	39451.44	166	0.99	1.27	1.18	1.00

2.3.3.2. Time forecasting

PD	128 days
----	----------

Real Duration	131 days
---------------	----------

Delay	2.3%
-------	------

EAC(t)			Real Accuracy	
method - PF	avg [d]	std dev [d]	MAPE [%]	MPE [%]
PV - 1	133	37.39	21.37	-1.53
PV - SPI	173.25	115.17	52.86	-32.25
PV - SCI	178.5	122.98	56.10	-36.26
ED - 1	133.25	41.69	23.85	-1.71
ED - SPI	173.25	115.17	52.86	-32.25
ED - SCI	176.75	121.50	55.53	-34.92
ES - 1	137.75	28.82	17.36	-5.15
ES - SPI(t)	156.25	60.61	31.87	-19.27
ES - SCI(t)	158.5	64.41	33.58	-20.99

2.3.3.3. Cost forecasting

BAC	185,716.16€
-----	-------------

Real Cost	187,939.70€
-----------	-------------

Over budget	1.1%
-------------	------

EAC			Real Accuracy	
method (PF)	avg [€]	std dev [€]	MAPE [%]	MPE [%]
1	188035.29	180.96	0.05	-0.05
CPI	190173.19	3593.96	1.18	-1.18
SPI	243503.18	110372.46	30.23	-29.56
SPI(t)	218746.36	56125.37	16.79	-16.39
SCI	248441.44	119330.05	32.84	-32.19
SCI(t)	222367.69	62392.27	18.69	-18.31
0.8 CPI + 0.2 SPI	195107.01	13574.77	3.95	-3.81
0.8 CPI + 0.2 SPI(t)	193887.17	10244.66	3.22	-3.16